




22-20 File Copy







I. GENERAL: A. IT IS ANTICIPATED THAT CONSTRUCTION WILL OCCUR IN SPRING 2023 WITH PERMANENT SEEDING ACCOMPLISHED BETWEEN AUG. 15TH AND OCT. 15TH OF 2023 B. IT IS ANTICIPATED THAT THE SITE WILL BE STABILIZED BY OCT. 15, 2023. C. THE CONTRACTOR, TO BE DETERMINED, WILL BE RESPONSIBLE FOR EROSION AND SEDIMENT CONTROL. D. ALL CONSTRUCTION ACTIVITIES SHALL BE PERFORMED TO MINIMIZE EROSION AND SEDIMENTATION IN ACCORDANCE WITH "2002 CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL" E. IF DURING CONSTRUCTION, THE ENFORCEMENT OFFICER OR ENGINEER DEEMS ADDITIONAL EROSION CONTROL NECESSARY, IT SHALL BE ADDED. THE CONTRACTOR SHALL MAKE ADDITIONAL SUPPLIES READILY AVAILABLE. F. ONLY THE AREAS WHICH ARE ACTIVELY BEING DEVELOPED SHOULD BE EXPOSED. ALL OTHER AREAS SHOULD BE HEAVILY MULCHED, HAVE NATURAL VEGETATION PRESERVED OR HAVE A GOOD COVER OF TEMPORARY OR PERMANENT VEGETATION ESTABLISHED. G. DISTURBED AREAS SHALL BE STABILIZED AS QUICKLY AS POSSIBLE. H. ALL TEMPORARY EROSION AND SEDIMENTATION CONTROLS MUST REMAIN IN PLACE AND BE MAINTAINED UNTIL PERMANENT STABILIZATION IS ACCOMPLISHED. I. INSPECTION SHOULD BE MADE OF ALL EROSION AND SEDIMENTATION CONTROL MEASURES A MINIMUM OF ONCE A WEEK AND AFTER EACH RAINFALL EVENT. **CONSTRUCTION SEQUENCE:** A. THE SEQUENCE FOR THE INSTALLATION OF EROSION AND SEDIMENT CONTROL, SITE IMPROVEMENTS, GRADING AND SITE STABILIZATION SHALL BE AS FOLLOWS: 1. NOTIFY "CALL BEFORE YOU DIG" (1-800-922-4455) PRIOR TO CONSTRUCTION. 2. STAKE CLEARING LIMITS AND REVIEW WITH TOWN ENFORCEMENT OFFICER TOWN ENGINEER, PROJECT ENGINEER AND CONTRACTOR AT PRE-CONSTRUCTION CONFERENCE 3. CONSTRUCT TEMPORARY CONSTRUCTION PAD AT THE DRIVEWAY ENTRANCE UNTIL THE PROPOSED ENTRANCE IS ESTABLISHED. 4. CLEAR TREES AND BRUSH FROM AREA TO BE GRADED. 5. INSTALL SILT FENCE BARRIER WHERE SHOWN ON THE DRAWINGS AND AS INDICATED IN THE DETAIL BACK SILT FENCE BARRIER, WITH HAY BALES WHERE SHOWN ON THE DRAWINGS AND AS INDICATED IN THE DETAIL. 6. FIELD STAKE BUILDING AND AREAS TO BE PAVED. REMOVE ALL STUMPS, TOPSOIL AND DELETERIOUS MATERIALS FROM THE AREA TO BE DEVELOPED. 8. STOCKPILE TOPSOIL FOR REUSE. TOPSOIL SHALL BE STOCKPILED IN SUCH A MANNER THAT NATURAL DRAINAGE IS NOT OBSTRUCTED AND NO OFF-SITE SEDIMENT DAMAGE SHALL RESULT. A. SIDE SLOPES OF THE STOCKPILE SHALL NOT EXCEED 2 TO 1. B. SURROUND STOCKPILE WITH SILT FENCE. C. TEMPORARY SEEDING OF STOCKPILE SHALL BE COMPLETED WITHIN 15 DAYS OF ITS FORMATION IN ACCORDANCE WITH THE MEASURES OUTLINED IN ITEM V. GRADE SITE TO THE LINES AND ELEVATIONS SHOWN ON THE PLANS AND DETAILS 10. HAVE LAND SURVEYOR STAKE AND OFF-SET THE FOUNDATION. 11. CONTRACTOR SHALL EXCAVATE AND POUR FOOTING. 12. LAND SURVEYOR SHALL THEN PIN THE FOOTING TO PRECISELY SET THE BUILDING CORNERS. 13. CONTRACTOR SHALL SET FORMS AND POUR WALLS. 14. LAND SURVEYOR SHALL LOCATE FOUNDATION AND PROVIDE "AS-BUILT" DRAWING TO THE TOWN, TO AQUIRE THE NEXT PART OF THE BUILDING PERMIT. 15. AFTER APPROVAL OF "AS-BUILT" DRAWING BY THE TOWN AND PROJECT ENGINEER, CONTRACTOR MAY CONTINUE WITH CONSTRUCTION OF THE BUILDING. 16. LAND SURVEYOR SHALL STAKE SANITARY SYSTEM AND STORMWATER MANAGEMENT SYSTEM. 17. CONTRACTOR SHALL CONTACT PROJECT ENGINEER AND SANITARIAN, THEN INSTALL SANITARY SYSTEM TO THE LINES AN GRADES SHOWN ON THE PLANS IN ACCORDANCE WITH THE DETAILS AND MANUFACTURES SPECIFICATIONS 18. INSTALL STORMWATER MANAGEMENT SYSTEM TO THE LINES AND GRADES SHOWN ON THE PLANS, DETAILS AND IN ACCORDANCE WITH THE MANUFACTURES SPECIFICATIONS. 19. PLACE GRAVEL FOR DRIVES AND PARKING AREAS.

IN SURFACE RUNOFF. III. SEEDING DATES: A. TO ESTABLISH PERMANENT VEGETATION, SEEDING SHOULD BE PERFORMED BETWEEN APRIL 1 THROUGH JUNE 15 AND AUG 15 THROUGH OCTOBER 15. SHOULD GRADING BE COMPLETE DURING ANOTHER PERIOD,

- TEMPORARY SEEDING SHALL BE PERFORMED IN ACCORDANCE WITH ITEM V THIS SHEET. B. TEMPORARY OR PERMANENT SEEDING SHOULD BE PERFORMED WITHIN 7 DAYS AFTER ESTABLISHING FINAL GRADES.
- C. WHEN GRADING WORK WITHIN A DISTURBED AREA IS TO BE SUSPENDED FOR A PERIOD OF MORE THAN 1 YEAR, PERMANENT SEEDING SHALL BE PROVIDED IN ACCORDANCE WITH SECTION IV THIS SHEET AND "2002 CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL'
- D. SHOULD WORK BE SUSPENDED ON A GRADING OPERATION AND SUCH SUSPENSION IS EXPECTED TO LAST FOR 1 TO 12 MONTHS, TEMPORARY SEEDING SHALL BE PROVIDED IN ACCORDANCE WITH ITEM V THIS SHEET AND "2002 CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL

IV. PERMANENT SEEDING:

- A. PERMANENT SEEDING SHALL BE PERFORMED IN ACCORDANCE WITH CHAPTER 5-3-5 OF THE "2002 CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL".
- B. SITE PREPARATION:
- 1. GRADE IN ACCORDANCE WITH LAND GRADING MEASURES AS SET FORTH IN CHAPTER 5-2-5 OF THE
- "2002 CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL" 2. FOR AREAS TO BE MOWED REMOVE ALL SURFACE STONES 2 INCHES OR LARGE.
- 3. ON AREAS WHERE WOOD CHIPS OR BARK MULCH WAS PREVIOUSLY APPLIED, EITHER REMOVE THE
- MULCH OR INCORPORATE IT INTO THE SOIL WITH A NITROGEN FERTILIZER ADDED. (12 LBS NITROGEN PER TON OF WOOD CHIPS OR BARK MULCH)

C. SEEDBED PREPARATION:

- 1. APPLY TOPSOIL, IF NECESSARY, IN ACCORDANCE WITH CHAPTER 5-2-2 OF THE "2002 CONNECTICUT
- GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL"
- 2. APPLY FERTILIZER AND GROUND LIMESTONE ACCORDING TO SOIL TESTS CONDUCTED BY THE UNIVERSITY OF CONNECTICUT SOIL TESTING LABORATORY OR OTHER RELIABLE SOURCES.
- 3. WHERE SOIL TESTING IS NOT FEASIBLE, APPLY FERTILIZER AT THE RATE OF 300 POUNDS PER ACRE OR 7.5 POUNDS PER 1,000 SQUARE FEET USING 10-10-10 (NITROGEN - PHOSPHORIC ACID - POTASH) OR EQUIVALENT AND LIMESTONE A 4 TONES PER ACRE OR 200 POUNDS PER 1,000 SQUARE FEET
- 4. APPLY LIME AT THE RATE OF 2 TONS PER ACRE. 5. APPLY SEED MIXTURE AS FOLLOWS:
 - 10 PERCENT PERENNIAL RYE GRASS
- 45 PERCENT KENTUCKY BLUE GRASS
- 45 PERCENT CREEPING RED FESCUE

OUTLINED IN ITEM V.

RATE OF APPLICATIONS: 5 POUNDS PER 1000 SF

SEED TO A DEPTH OF FROM .25 TO .5 INCHES

6. INSPECT SEEDED AREA AT LEAST ONCE A WEEK AND WITHIN 24 HOURS OF THE END OF A STORM WITH A

5-3-2- OF THE "2002 CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL" AND AS

- RAINFALL AMOUNT FIRST GROWING SEASON. 7. MAINTAIN SEEDED AREA AS SET FORTH IN CHAPTER 5-2-5 AND IN ACCORDANCE WITH THE "2002
- CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL" 8. IF PERMANENT SEEDING AND STABILIZATION DOES NOT OCCUR PRIOR TO OCT 15, TEMPORARY VEGETATIVE COVER SHALL BE PROVIDED ON ALL DISTURBED AREAS IN ACCORDANCE WITH CHAPTER

- V. TEMPORARY VEGETATIVE COVER:
- A. Temporary seeding shall be performed in accordance with Chapter 5-3-2 of the "2002 Connecticut Guidelines for Soil Erosion

and Sediment Control" B. Site Preparation:

1. Install necessary erosion control measures in accordance with approved plan. 2. Grade in accordance with Land Grading Measures as set forth in Chapter 5-2-5 of the "2002 Connecticut Guidelines for Soil Erosion and Sediment Control".

C. Seed Preparation:

- 1. Loosen the soil to a depth of 3-4 inches with a slightly roughened surface. 2. Apply fertilizer and ground limestone according to soil tests conducted by the University
- of Connecticut Soil Testing Laboratory or other reliable sources. 3. Where soil testing is not feasible, apply fertilizer at the rate of 300 pounds per acre or 7.5 pounds per 1,000 square feet using 10-10-10 (nitrogen - phosphoric acid - potash) or equivalent and limestone at 4 tones per acre or 200 pounds per 1,000 square feet.
- 4. Apply lime at the rate of 2 tons per acre. 5. Apply seed at a minimum rate for the selected seed identified in Figure below. Increase

seeding rate by 10 percent when hydroseeding.

Temporary Seeding Rates

2. STAKE CLEARING LIMITS AND REVIEW WITH TOWN ENFORCEMENT OF TREEK TO WITE ENGINEERING					
CONTRACTOR AT PRE-CONSTRUCTION CONFERENCE			OF	TIMUM SEEDING	OPTIMUM SEED
3. CONSTRUCT TEMPORARY CONSTRUCTION PAD AT THE DRIVEWAY ENTRANCE UNTIL THE PROPOSED ENTRANCE IS					
ESTABLISHED.	SEEDING RATES (POUNDS)		DATE (1)	DEPTH (2)	
4. CLEAR TREES AND BRUSH FROM AREA TO BE GRADED.					
5. INSTALL SILT FENCE BARRIER WHERE SHOWN ON THE DRAWINGS AND AS INDICATED IN THE DETAIL BACK SILT FENCE	SPECIES (4)	PER ACRE	PER 1,000 SF		(INCHES)
BARRIER, WITH HAY BALES WHERE SHOWN ON THE DRAWINGS AND AS INDICATED IN THE DETAIL.					
6. FIELD STAKE BUILDING AND AREAS TO BE PAVED.	Annual ryegrass	40	1.0	3/1 - 6/15	0.5
7. REMOVE ALL STUMPS, TOPSOIL AND DELETERIOUS MATERIALS FROM THE AREA TO BE DEVELOPED.				8/1 - 10/15	
8. STOCKPILE TOPSOIL FOR REUSE. TOPSOIL SHALL BE STOCKPILED IN SUCH A MANNER THAT NATURAL DRAINAGE IS NOT					
OBSTRUCTED AND NO OFF-SITE SEDIMENT DAMAGE SHALL RESULT.	Perennial ryegrass	40	1.0	3/15 - 7/1	0.5
A. SIDE SLOPES OF THE STOCKPILE SHALL NOT EXCEED 2 TO 1.				8/1 - 10/15	
B. SURROUND STOCKPILE WITH SILT FENCE.					
C. TEMPORARY SEEDING OF STOCKPILE SHALL BE COMPLETED WITHIN 15 DAYS OF ITS FORMATION IN	Winter rye	120	3.0	4/15 - 7/1	1.0
ACCORDANCE WITH THE MEASURES OUTLINED IN ITEM V.				8/15 - 10/15	
9. GRADE SITE TO THE LINES AND ELEVATIONS SHOWN ON THE PLANS AND DETAILS					
10. HAVE LAND SURVEYOR STAKE AND OFF-SET THE FOUNDATION.	Oats	86	2.0	3/1 - 6/15	1.0
11. CONTRACTOR SHALL EXCAVATE AND POUR FOOTING.				8/1 - 9/15	
12. LAND SURVEYOR SHALL THEN PIN THE FOOTING TO PRECISELY SET THE BUILDING CORNERS.					
13. CONTRACTOR SHALL SET FORMS AND POUR WALLS.	Winter wheat	120	3.0	4/15 - 7/	1.0
14. LAND SURVEYOR SHALL LOCATE FOUNDATION AND PROVIDE "AS-BUILT" DRAWING TO THE TOWN, TO AQUIRE THE NEXT				8/1 - 10/15	
PART OF THE BUILDING PERMIT.					
15. AFTER APPROVAL OF "AS-BUILT" DRAWING BY THE TOWN AND PROJECT ENGINEER, CONTRACTOR MAY CONTINUE WITH	Millet	20	0.5	5/15 - 7/15	1.0
CONSTRUCTION OF THE BUILDING.				5/15 - 8/1	
16. LAND SURVEYOR SHALL STAKE SANITARY SYSTEM AND STORMWATER MANAGEMENT SYSTEM.					
17. CONTRACTOR SHALL CONTACT PROJECT ENGINEER AND SANITARIAN, THEN INSTALL SANITARY SYSTEM TO THE LINES AND	Sudangrass	30	0.7	5/15 - 8/15	1.0
GRADES SHOWN ON THE PLANS IN ACCORDANCE WITH THE DETAILS AND MANUFACTURES SPECIFICATIONS					
18. INSTALL STORMWATER MANAGEMENT SYSTEM TO THE LINES AND GRADES SHOWN ON THE PLANS, DETAILS AND IN	Buckwheat	15	0.4	4/1 - 9/15	1.0
ACCORDANCE WITH THE MANUFACTURES SPECIFICATIONS.					
19. PLACE GRAVEL FOR DRIVES AND PARKING AREAS.	Weeping lovegrass	5	0.2	6/1 - 7/1	0.25
20. PAVE DRIVE AND PARKING AREAS					
21. REPLACE TOPSOIL, SEED AND MULCH ALL DISTURBED AREAS AS DESCRIBED IN THIS NARRATIVE AND IN "2002 CONNECTICUT	DOT All Purpose Mix (3)	150	3.4	3/15 - 6/17	.5
GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL."	•			8/15 - 10/15	
22. MAINTAIN SILT FENCE AND/OR HAY BALE EROSION CONTROL UNTIL ALL DISTURBED AREAS ARE STABILIZED.	rni				
23. LAND SURVEYOR TO COMPLETE AS-BUILT DRAWING OF STORMWATER MANAGEMENT SYSTEM. PROJECT ENGINEER WILL THE	AN Separate and a				

CONFIRM STORMWATER MANAGEMENT SYSTEM IS CONSISTENT WITH THE DESIGNED INTENT AND WILL ATTENUATE THE INCREASE (1) May be planted throughout summer if soil moisture is adequate or can be irrigated. Fall seeding may be extended 15 days in the coastal towns.

- (2) Seed at twice the indicated depth for sandy soils.
- (3) See Permanent Seeding Figure p5-3 of the "2002 Connecticut Guidelines for Soil Erosion and Sediment Control".
- (4) Listed species may be used in combination to obtain a broader time spectrum. If used in combinations, reduce each species planting rate by 20 percent of that listed.
 - 6. Temporary seedings made during optimum seeding dates shall be mulched according to the "Mulch for Seed" measures as set forth in Chapter 5-4-5 of the "2002 Connecticut
 - Guidelines for Soil Erosion and Sediment Control".
 - a. Hay, Straw, Cellulose Fiber, Tackifiers and Nettings are all acceptable types of
 - 7. Inspect seeded area at least once a week and within 24 hours of the end of a storm with a
 - rainfall amount of .5 inches or greater for seed and mulch movement and rill erosion.

8. Continue inspections until the grasses are firmly established.

Scource: U.S. Department of Agriculture, Soll Conservation Service,
Storrs, Connecticut.


ACCEPTABLE FILL MATERIALS: STORMTECH SC-160LP CHAMBER SYSTEMS

ACCEPTABLE FILL IMATERIALS. STORMTEON OF TOTAL STOTE INC				02/06/23 10WN COMMENTS
	MATERIAL LOCATION	DESCRIPTION	AASHTO MATERIAL CLASSIFICATIONS	COMPACTION / DENSITY REQUIREMENT
D	FINAL FILL: FILL MATERIAL FOR LAYER 'D' STARTS FROM THE TOP OF THE 'C' LAYER TO THE BOTTOM OF FLEXIBLE PAVEMENT OR UNPAVED FINISHED GRADE ABOVE. NOTE THAT PAVEMENT SUBBASE MAY BE PART OF THE 'D' LAYER	ANY SOIL/ROCK MATERIALS, NATIVE SOILS, OR PER ENGINEER'S PLANS. CHECK PLANS FOR PAVEMENT SUBGRADE REQUIREMENTS.	N/A	PREPARE PER SITE DESIGN ENGINEER'S PLANS. PAVED INSTALLATIONS MAY HAVE STRINGENT MATERIAL AND PREPARATION REQUIREMENTS.
С	INITIAL FILL: FILL MATERIAL FOR LAYER 'C' STARTS FROM THE TOP OF THE EMBEDMENT STONE ('B' LAYER) TO 14" (355 mm) ABOVE THE TOP OF THE CHAMBER. NOTE THAT PAVEMENT SUBBASE MAY BE A PART OF THE 'C' LAYER.	GRANULAR WELL-GRADED SOIL/AGGREGATE MIXTURES, <35% FINES OR PROCESSED AGGREGATE. MOST PAVEMENT SUBBASE MATERIALS CAN BE USED IN LIEU OF THIS LAYER.	AASHTO M145 ¹ A-1, A-2-4, A-3 OR AASHTO M43 ¹ 3, 357, 4, 467, 5, 56, 57, 6, 67, 68, 7, 78, 8, 89, 9, 10	BEGIN COMPACTIONS AFTER 12" (300 mm) OF MATERIAL OVER THE CHAMBERS IS REACHED. COMPACT ADDITIONAL LAYERS IN 6" (150 mm) MAX LIFTS TO A MIN. 95% PROCTOR DENSITY FOR WELL GRADED MATERIAL AND 95% RELATIVE DENSITY FOR PROCESSED AGGREGATE MATERIALS. ROLLER GROSS VEHICLE WEIGHT NOT TO EXCEED 12,000 lbs (53 kN). DYNAMIC FORCE NOT TO EXCEED 20,000 lbs (89 kN).
В	EMBEDMENT STONE: FILL SURROUNDING THE CHAMBERS FROM THE FOUNDATION STONE ('A' LAYER) TO THE 'C' LAYER ABOVE.	CLEAN, CRUSHED, ANGULAR STONE	AASHTO M43 ¹ 3, 357, 4, 467, 5, 56, 57	NO COMPACTION REQUIRED.
A	FOUNDATION STONE: FILL BELOW CHAMBERS FROM THE	CLEAN, CRUSHED, ANGULAR STONE	AASHTO M43 ¹ 3, 357, 4, 467, 5, 56, 57	PLATE COMPACT OR ROLL TO ACHIEVE A FLAT SURFACE. ^{2,3}

THE LISTED AASHTO DESIGNATIONS ARE FOR GRADATIONS ONLY. THE STONE MUST ALSO BE CLEAN, CRUSHED, ANGULAR. FOR EXAMPLE, A SPECIFICATION FOR #4 STONE WOULD STATE: "CLEAN, CRUSHED, ANGULAR NO. 4 (AASHTO M43) STONE". STORMTECH COMPACTION REQUIREMENTS ARE MET FOR 'A' LOCATION MATERIALS WHEN PLACED AND COMPACTED IN 6" (150 mm) (MAX) LIFTS USING TWO FULL COVERAGES WITH A VIBRATORY COMPACTOR.

3. WHERE INFILTRATION SURFACES MAY BE COMPROMISED BY COMPACTION, FOR STANDARD DESIGNS, CONTACT STORMTECH FOR

4. ONCE LAYER 'C' IS PLACED, ANY SOIL/MATERIAL CAN BE PLACED IN LAYER 'D' UP TO THE FINISHED GRADE. MOST PAVEMENT SUBBASE SOILS CAN BE USED TO REPLACE THE MATERIAL REQUIREMENTS OF LAYER 'C' OR 'D' AT THE SITE DESIGN ENGINEER'S DISCRETION



NOTES:

OR YELLOW COLORS.

50'-100' LENGTH

ORGANICS PRIOR TOCORRECT AS NOTED HEREON.

CRUSHED STONE PLACEMENT SECTION

GRADATION SHALL BE DOT

NO. 3 OR ASTM C-33 NO. 3

ACCESS ROAD MIN

--- ACCESS-

STRIPPED GROUND LINE

(REMOVE TOPSOIL AND

- 1. CHAMBERS SHALL MEET THE REQUIREMENTS OF ASTM F2418, "STANDARD SPECIFICATION FOR POLYPROPYLENE (PP) CORRUGATED WALL STORMWATER COLLECTION CHAMBERS".
- 2. CHAMBERS SHALL BE DESIGNED, TESTED AND ALLOWABLE LOAD CONFIGURATIONS DETERMINED IN ACCORDANCE WITH ASTM F2787, "STANDARD PRACTICE FOR STRUCTURAL DESIGN OF THERMOPLASTIC CORRUGATED WALL STORMWATER COLLECTION CHAMBERS". LOAD CONFIGURATIONS SHALL INCLUDE: 1) INSTANTANEOUS (<1 MIN) AASHTO DESIGN TRUCK LIVE LOAD ON MINIMUM COVER 2) MAXIMUM PERMANENT (75-YR) COVER LOAD AND 3) ALLOWABLE COVER WITH PARKED (1-WEEK) AASHTO DESIGN TRUCK.
- 3. PERIMETER STONE MUST BE EXTENDED HORIZONTALLY TO THE EXCAVATION WALL FOR BOTH VERTICAL AND SLOPED EXCAVATION WALLS. 4. REQUIREMENTS FOR HANDLING AND INSTALLATION:
- TO MAINTAIN THE WIDTH OF CHAMBERS DURING SHIPPING AND HANDLING, CHAMBERS SHALL HAVE INTEGRAL, INTERLOCKING STACKING LUGS

PAVED ROAD

INSTALL SUB-BASE OF FREE DRAINING BACKFILL OR ROAD STABILIZATION GEOTEXTILE AS

10' MIN. RADIUS

PLAN

CONSTRUCTION ENTRANCE N.T.S.

NECESSARY ON UNSTABLE SOILS IS SUBSTANTIALLY

PAVED ROAD

- TO ENSURE A SECURE JOINT DURING INSTALLATION AND BACKFILL, THE HEIGHT OF THE CHAMBER JOINT SHALL NOT BE LESS THAN 1.5" TO ENSURE THE INTEGRITY OF THE ARCH SHAPE DURING INSTALLATION, a) THE ARCH STIFFNESS CONSTANT AS DEFINED IN SECTION 6.2.8 OF ASTM F2418 SHALL BE GREATER THAN OR EQUAL TO 400 LBS/FT/%. AND b) TO RESIST CHAMBER DEFORMATION DURING INSTALLATION AT ELEVATED TEMPERATURES (ABOVE 73° F / 23° C), CHAMBERS SHALL BE PRODUCED FROM REFLECTIVE GOLD
- INFILTRATION SYSTEM TO BE REMOVED AND REPLACED WITH SUITABLE FILL AT THE DISCRETION OF THE DESIGN ENGINEER. REPLACEMENT MATERIAL WILL HAVE A MINIMUM INFILTRATION RATE OF 4 INCHES PER HOUR. 2. SILTY SOIL TO BE REMOVED IS FROM APPROXIMATELY ELEVATION 36.0'-34.0'
- 3. SEASONAL HIGH GROUND WATER IS FOUND AT ELEVATION 34.0' BASED ON TEST PITS AND GROUND WATER MONITORING

UNDERGROUND DETENTION SYSTEM 22SB


MANHOLE FRAME-AND COVER FINISHED GRADE CONCRETE RISERS -8" CONCRETE FLAT TOP SLAB WITH 24" AS REQUIRED DIAMETER OPENING. 24" DIAMETER OPENING SHALL BE PROVIDED OVER UPSTREAM SIDE OF WEIR WALL. 48" DIA. WEIR CREST-BUILD WEIR STRUCTURE FROM WALL TO WALL. CLASS 48" "A" CONCRETE ANCHOR SIDES TO MANHOLE WALL 6" INLET FROM UNDERGROUND-INV=37.5 15" INLET FROM OCS 18 INV=34.0


> THIS DETAIL REPRESENTS A MODIFICATION OF A STANDARD STORM MANHOLE FOR USE IN CONTROLLING THE DISCHARGE FROM THE DETENTION AREA. SEE THE MANHOLE DETAIL FOR STANDARD DIMENSIONS AND NOTES.

OUTLET CONTROL STRUCTURE FOR UNDERGROUND DETENTION SYSTEM 22SB

15" OUTLET PIPE

INV.=34.0







MAP #45 LOT #27-3 DOANE P.O. BOX 113 CENTERBROOK, CONNECTICUT 06409 TEL: (860)767-0138, FAX: (860)767-9104

> SITE PLAN PREPARED FOR

"SITE DETAILS"

BUILT-IN WEIR WALL

WEIR CREST ELEVATION

PIAGE MANAGEMENT CORP

#49 PLAINS ROAD, ESSEX, CONNECTICUT

IDENT. NO.: SHEET NO .: 5 OF 7 NOT TO SCALE 11/03/22

